




Construction of a New Type of Retaining Walls with Stabilizing Base using Precast Panels at Tolo Highway Widening

(10 October 2013)

Ir Benson Lam and Ir John Chan

Outline

- Project Background
- Scope of Geotechnical Works
- Cantilever Retaining Wall with Stabilizing Base
- Precast Panel and Hanging Platform
- Construction Sequences
- Construction Difficulties and Solutions
- Programme
- Monitoring on Retaining Wall Movement
- Photo Highlights
- Conclusion
- Q&A



Project Background

Project Background

- Tolo Highway at North-east New Territories of Hong Kong



Project Background

- To alleviate the traffic congestion problem
- To meet the anticipated traffic growth

Year	2008	2011	2016	2021
v/c ratio without the Stage 1 works	0.98	1.09	1.23	1.37
v/c ratio with the Stage 1 works	-	-	0.91	1.00

Year	2011	2018	2021
v/c ratio without the Stage 2 works	0.96	1.16	1.18
v/c ratio with the Stage 2 works	—	0.86	0.89

Project Background

- Stage 1 – Contract HY/2008/09
 - Widening of Tolo Highway between Island House Interchange and Ma Wo
- Stage 1 – Contract HY/2009/08
 - Widening of Tolo Highway / Fanling Highway between Ma Wo and Tai Hang
- Stage 2 – Contract HY/2012/06
 - Widening of Fanling Highway between Tai Hang and Wo Hop Shek Interchange

Project Background



Tai Hang

To Fanling

"Hong Lok Yuen"
Residential Area

Tai Hang Village

Tai Po District
City Centre

Ma Wo

To Sha Tin District


Contract No. HY/2009/08
Widening of Tolo Highway
/ Fanling Highway
Between Ma Wo and Tai Hang
(3.5 km)

Project Background

Contract	HY/2009/08
Client	Highways Department, HKSAR
Main Contractor	Gammon Construction Limited
Major Scope	<ul style="list-style-type: none"> • Widening of a 3.5 km section of Tolo Highway • Modification and reconstruction of highway and bridges • Retaining walls and slopeworks • Noise Barriers • Associated road and drainage, landscape and lighting works
Contract Sum	HK\$2.38 billion
Contract Period	February 2010 to December 2013 (46 months)



Photomontage of Tolo Highway



Natural Terrain
Study Area 2A

Soldier Pile Wall with
Stabilizing Base (W38)
& Cut Slope S22

HY/2008/09

HY/2009/08

W35 & S21

Upgraded Existing Wall
W35A

Existing Box-culvert TP8



L-shaped RC Wall supported on Mini-piles W39 & W40

Extension of Existing Box-culvert TP9

Natural Terrain Study Area 3A

Gravity Wall with Inclined Wall Back (W56A)

W45-W47

S24

W48-W49

S26

W50

S27

Extension of Existing Box-culvert TP9

L-shaped RC Wall with Inclined Wall Base (W51-W56)



Natural Terrain
Study Area 3A

Soldier Pile Wall with Stabilizing
Base using Precast Panel
(W56B)

S29

S29

Goose Shaped Wall
(W56A)

S28



S29

Soldier Pile Wall with Stabilizing Base using Precast Panel (W56B)

S28



Goose Shaped Wall
(W56B)

Bridge 12A

Soldier Pile Wall with Stabilizing Base
(W57B)



Natural Terrain
Study Area 4

Rock Fill Slope &
Soil Cut Slope upgraded by
Soil Nailing Technique
(S31A)

Bridge 12A

Goose Shaped Wall
(W59)

Soldier Pile Wall with Stabilizing Base
(W57B & W57C)



Rock Slope (S31A)

Bridge 13A

Tai Po Tai Wo Road
Link Bridge

W58B

L-shaped RC Wall
supported on Mini-piles
W60 & W61A



Bridge 15A



Natural Terrain
Study Area 6-2

Existing Cut Slope 7NW-A/C35
upgraded by soil nailing technique

L-shaped RC Wall with
Inclined Wall Base
(W65A & W65B)

Rock Fill Slope in
front of W65B



Natural Terrain
Study Area 6-1

7NW-A/CR39 upgraded
by soil nailing technique

S40

Existing Cut Slope 7NW-A/C35
upgraded by soil nailing technique

S37

S38

L-shaped RC Wall with
Inclined Wall Base
(W66 & W67)



Natural Terrain
Study Area 6-2

S40

S41

Reinforced
Fill Wall

Soldier Pile Wall with
Stabilizing Base
(W69)

Bridge 18A

Existing Bridge to
be demolished

S42

S39

W67

S43

W71



S41

W70

L-shaped RC Wall supported on Mini-piles (W72B)

L-shaped RC Wall with Inclined Wall Base (W73)

Counterfort Retaining Wall W72A

W68

Soldier Pile Wall with Stabilizing Base (W69)



L-shaped RC Wall supported on Mini-piles (W72B)

L-shaped RC Wall with Inclined Wall Base (W73)

Rock Fill Slope (S44A)

Re-compacted Existing Fill Slope (S44B)

Counterfort Retaining Wall W72A

Extension of WSD's Existing Accommodation Underpass

New Lam Kam Road Flyover



New Lam Kam Road
Flyover

General Constraints of the Contract

- Close proximity to the existing Tolo Highway
- The traffic flow of the existing expressway must be maintained.
- Vehicular access to the wall location is limited (only via the expressway)
- The solution must be cost effective.
- Tight Programme



Scope of Geotechnical Works


Scope of Geotechnical Works

- Slope Works – Soil/Rock Cut Slopes, Compacted Fill Slopes, Rock Fill Slopes, Natural Terrain Hazard Mitigation, Soil Nails, Existing Loose Fill Slopes
- Foundations – At-grade Structures; Piling works including mini-piles and pre-bored-H piles
- Retaining Walls – L-shape RC Walls with/without counterfort, RC Retaining Walls with Sloping Wall Back, Upgrading of Existing Retaining Walls, **Cantilever Retaining Wall with Stabilizing Base using Precast Panel, etc**




Cantilever Retaining Wall with Stabilizing Base using Precast Panel


Basic information













Geology of the Site



Geological Model of W56B



Legend	
Superficial Geology	
	Qd (Debris flow deposits)
Solid_Geology	
	JSM (Crystal and Lithic Tuff)
	gd (Granodiorite)
	si (Siltstone and Mudstone)
	rq (Quartzphyric rhyolite)
	ll (Andresite lava)
AGREEMENT NO. CE58/2000	
Contract Title	
WIDENING OF TOLDO HIGHWAY / FANLING HIGHWAY BETWEEN ISLAND HOUSE INTERCHANGE AND FANLING	
Figure Title	
ENGINEERING GEOLOGY MAP (SHEET 3 OF 8)	
Figure 4	Scale 1:2000
Client	
 路政署 HIGHWAYS DEPARTMENT  主要工程督導處 MAJOR WORKS PROJECT MANAGEMENT OFFICE	
Consultant	
Hyder-Arup-Binnie Joint Venture	
 ARUP & Binnie Grouping	




Initial Condition (for Part of the Wall)




Other Concerns

- Wall Alignment in Curvature
- Construction Sequence – Curing & Concrete Supply, etc
- Extensive Amount of Large Scale Formwork & Flasework required
- Working at Height



Conforming Design – Bored Pile Wall

Design of Bored Pile Wall



SECTION 59-59

Construction of Bored Pile Wall





- Heavy equipments / piling platform is required



Alternative Design – Cantilever Wall with Stabilizing Base

Design Concept of the Cantilever Wall with Stabilizing Base


- Smaller equipments could be used for prebored H pile wall
- No piling platform is necessary
- Technically feasible



Alternative Design – Pre-bored H-pile wall with a stabilization base


Literature Review (1)

- The influence of a stabilizing platform on the performance of an embedded retaining wall: a finit element study, Powrie and Chandler (1998)
 - Embedded bored pile retaining wall on the A406 North Circular Road at Waterworks Corner, South Woodford, London, UK (Constructed on 1974)




Literature Review (1)

- The influence of a stabilizing platform on the performance of an embedded retaining wall: a finit element study, Powrie and Chandler (1998)
 - Embedded bored pile retaining wall on the A406 North Circular Road at Waterworks Corner, South Woodford, London, UK (Constructed on 1974)




Bending moments in stabilizing platforms of different lengths



Percentage decrease in crest displacement against platform length / embedment depth ratio




Literature Review (2)

- Back-analysis of an embedded retaining wall with a stabilizing base slab, Powrie, Chandler and Carder(1999)
 - Embedded bored pile retaining wall on the A406 North Circular Road at Waterworks Corner, South Woodford, London, UK (Constructed on 1974)
- No obvious mechanism of collapse on which to base a limit-equilibrium analysis
- The behaviour of the wall during construction depends on the sequence of excavation and propping, and may have a significant influence on the long-term performance of the structure
 - In over-consolidated clay



Literature Review (3)

- Centrifuge modelling of embedded retaining walls with stabilizing bases, Powrie and Daly(2007)




Post-flight view of test no. K4, showing slip surface

Design Consideration based on Literature Review





- Ground / Groundwater Condition
- Wall Geometry
- Bending Stiffness of the Cantilever Wall and Stabilizing Base
- Construction Sequence


Design Concept of the Cantilever Wall with Stabilizing Base

- Soil reaction from the stabilizing base provides a restoring moment to enhance the overturning stability of the cantilever wall
- Passive soil resistance on the cantilever wall contributes to increasing the sliding stability of the wall
- Composite section at wall stem increases stiffness
- Shear studs are needed to be provided between the R.C. wall and the pre-bored H pile wall to resist the interface shear force



Design of the Cantilever Wall with Stabilizing Base





Further Revision— Precast Panel and Hanging Platform


Other Concerns

- Wall Alignment in Curvature
- Construction Sequence – Curing & Concrete Supply
- Extensive Amount of Large Scale Formwork & Flasework required
- Working at Height
- Excessive boulders, slow progress in rock excavation and thus seriously insufficient time for wall stem construction

Design Concept of the Precast Panel

- Use non-structural precast panel as permanent formwork of the RC wall
 - Additional Reinforcement
 - No temporary formwork
 - No temporary falsework in front of the RC wall

- Use hanging platform
 - Fixed on the precast panel
 - No working platform sitting on ground level in front of the RC wall



PLATFORM UNIT ARRANGEMENT 1 : 20
(MAX. SPACING 2m)

Advantages of using Precast Panel and Hanging Platform

- Near perfect concrete surface at retaining wall face
- Smaller concreting volume & Better temperature resistance
- Eliminate the use of large scale formwork and falsework
- Workers worked in safe module working platform
- Construction time significantly reduced
 - Works simultaneously at ground level and at height




Construction Sequence


Construction Sequence



1. Pre-boring with guard-rail



2. Inserting H-pile



3. Grouting

Construction Sequence



4. Extracting Temporary Casing





5. Excavation in front of Soldier Pile



7. Installation of waling




6. Installation of shear stud & Temporary Tie-back



Construction Sequence



8. Excavation down to Formation Level of Stabilizing Base




Soldier Pile

Tie-back for temporary Stage


Stabilizing Base

9. Construction of Stabilizing Base

Construction Sequence of Wall Stem using Precast Panel and Hanging Platform



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform



— Planned location of Retaining Wall
 - - - - - Actual location of Retaining Wall
 - - - - - Proposed Wall Location



E.J.	+81.46	+81.63	+81.79			
02	LBT-03	BT-09	BT-10	BT-11	BT-12	RBT-03
25	LA-27	A	A	A	A	RA-29
22	LB-23	B	B	B	B	RB-25
24	LA-26	A	A	A	A	RA-28
21	LB-22	B	B	B	B	RB-24
23	LA-25	A	A	A	A	RA-27
20	LB-21	B	B	B	B	RB-23
22	LA-24	AB-06	AB-07	AB-08	AB-09	RA-26
	+61.100	+61.246	+61.371			

REWORK POINT: CLEARANCE OF RETAINING WALL USED
 ORIGINAL DIMENSION OF BUILT PLATFORM & RETAINING WALL

- Step 1. Production of Precast Panel
- Total 10 Bays
 - Approx. 450 Panels
 - Type A / Type B (Different in Pattern)
 - Custom Type around each bay

Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 1.
Production of Precast Panel






Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 2.
Transportation and
Storage of Precast
Panel



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 3.
Install first layer of precast panels on the recess at “kicker portion above base slab”



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 4.
Lifting






Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 5.
Connect the upper portion of Precast Panel to H-piles by a removable tie waling system





Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 6.
Adjust Precast Panel
by adjustable push &
prop system



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 7.
Fix the lower portion of Precast Panel by a dumbbell connector



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 8.
Loading Test



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 9.


Carry out the reinforcement fixing works, fix geocomposite drainage layers & hydrophilic strips, install weepholes, etc.



Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 10.

Concreting to the level below turnbuckle





Construction Sequence of Wall Stem using Precast Panel and Hanging Platform

Step 11. Remove the tie waling system for re-use

Step 12. Repeated step 4 -7 for another layer of precast panel

Step 13. Detach the lower hanging platform attached on the previously cast panel and make good the tie bolt holes






Construction Difficulties



Construction Difficulties

Not-uniform alignment of soldier piles




Construction Difficulties

Not-uniform alignment of soldier piles



Construction Difficulties

Drainage Layer - C-drain



Construction Difficulties Drainage Layer



Construction Difficulties Drainage Layer

- C-drain fixing



Construction Difficulties

Installation of Precast Panel in Accurate Position





Programme and Progress

- W69 (Length = 100m, Max. Height of Wall Stem = 16m)
 - Construction Time for Wall Stem = 10 months
- W38 (Length = 148m, Max. Height of Wall Stem = 17m)
 - Construction Time for Wall Stem = 8 months
- W56B (Length = 240m, Max. Height of Wall Stem = 19m)
 - Construction Time for Wall Stem using Precast Panel and Hanging Platform = 7 months

Monitoring

- Horizontal Movement at Wall Top Less than 0.25% of Retained Height
- Horizontal Movement at Wall Top Significantly Increase after removal of First Layer of Tie Back







Photo Highlights



Existing Carriageway to be widened



Initial Condition





31/01/2012



















20130421-0930am, W56B (1)



Conclusions

Conclusions

- Pre-bored H-pile Wall with Stabilizing Base
 - Suitable for large retaining height
 - No heavy equipment and large piling platform required, especially useful for construction of retaining wall at existing slopes
 - Cost Saving
- Precast Panel and Hanging Platform
 - Prefect Wall Face
 - Good Concrete Quality
 - Avoid large scale formwork and falsework
 - Safe
 - Significant Time Saving



Thank You Q & A